

Newsletter

September 2020

University of Glasgow | Issue No.27

Headlines in brief

- Welcome
- Site progress
- Working Hours
- Look ahead
- Who to contact




James McCune Smith Learning Hub – Main Lecture Theatre

Welcome to our September update

Site Progress

- The James McCune Smith Learning Hub roof is complete, and we will now install 160 solar panels. These will generate electricity for the building usage reducing the overall carbon footprint.
- Internal fit-out continues with carpets, handrails and doorsets all progressing
- The Research Hub steelwork is complete and we will start the roof works this month. One of the tower cranes has been dismantled and the remaining crane will follow later this year.
- The Surgery Building demolition at Church Street is complete with work now moving to the Gardiner Institute next door.

Built for **positive impact**



Campus Development Overview

Look Ahead

- The erection of the structural steel frame of the Clarice Pears Institute of Health & Wellbeing will commence in September.
- Asbestos removal will begin in the Pontecorvo Building, on the corner of Church Street and Dumbarton Road. Our specialist contractor will establish a decontamination unit within the site for approximately 8-10 weeks to remove all asbestos before we commence structural demolition.
- A small team will be working on Sunday 6th and 13th of September at Dumbarton Way to complete this main access route ahead of students returning to campus.
- Scaffolding and mast climbers at the Boyd Orr Building will be removed to allow the lower level over-cladding works around the lecture theatres to commence.

Built for **positive impact**

Contacts

community@multiplex.global



Kieran Ronnie
Social Value &
Community Manager
Kieran.Ronnie@multiplex.global



Fergus Shaw
Construction Director
Fergus.Shaw@multiplex.global

Site Working Hours

7:30am – 9pm
Monday to Friday

7:30am – 5pm
Saturday



Registered site
www.ccscheme.org.uk