

Newsletter

June 2021

University of Glasgow | Issue No.35

Headlines in brief

- Welcome
- Site progress
- Working Hours
- Look ahead
- Who to contact



The Western Campus with Advanced Research Centre (left) and Clarice Pears Building (right)

Welcome to our June update

Site Progress

- The Clarice Pears building (Institute of Health & Wellbeing) will top out in June, as the steel frame has reached its highest point.
- Enabling works are ongoing at The Adam Smith Business School and Postgraduate Hub plot ahead of piling commencing on 7th June.
- Multiplex will be exhibiting at the SDP Meet the Buyer to make supply chain and supplier opportunities to local businesses, SMEs and social enterprises. To meet the Multiplex team visit www.sdpscotland.co.uk
- Landscaping works are progressing well at University Place and Byres Place with new pavement and bellmouth works ongoing.

Built for **positive impact**

Project Images



Envelope works ongoing at the North elevation of the Clarice Pears building



Public realm and landscaping works on University Square outside the Advanced Research Centre

Project Look Ahead

- Piling will commence at the Adam Smith Business School & Postgraduate Hub project on the 7th June for approximately 7 weeks. We will continue to monitor noise and vibration throughout.
- Envelope works are ongoing to the Clarice Pears building with façade and window installation, ahead of internal works commencing next month.
- Pedestrian access through University Place East to University Avenue remains closed with a diversion through in operation through the Biomedical Building footpath.
- We will move to the next phase of the University Avenue upgrade works in June, located opposite the Wellington Church. The existing traffic management system will be replicated at this location.
- The Advanced Research Centre roof finishes are ongoing with core cladding, soil installation and scaffolding for fitting the PV panels. Internal works continue with commissioning works commencing and furniture installation ongoing.

Contacts

community@multiplex.global



Kieran Ronnie
Social Value &
Community Manager
Kieran.Ronnie@multiplex.global



Fergus Shaw
Construction Director
Fergus.Shaw@multiplex.global

Site Working Hours

Monday to Friday: 7:30am – 9pm

Saturday: 7:30am – 5pm



Registered site
www.ccscheme.org.uk

Built for **positive impact**