

Newsletter

October 2021

University of Glasgow | Issue No.39

Headlines in brief

- Welcome
- Site progress
- Working Hours
- Look ahead
- Who to contact



Site Progress

- The Adam Smith Business School broke ground in June, and piling works have now completed. The foundations works to the bottom platform are all but complete. The retaining wall is cast (separating L1 from L2, and Core 1 is cast from L1 to L2).
- You will see the Tower Cranes working serving the concrete operations at both the upper and lower levels of the project.
- Envelope works are ongoing to the Clarice Pears Institute of Health and Wellbeing building, including façade, roof light installation, and other roof works.
- The building remains substantially weather and water tight. The internal fit out works are still well underway, with the partitions, MEP services, taping and filling, and stair balustrades continuing to progress.
- We have recently begun the works forming the complex atrium, installing bulkheads, steelwork and glazed partition screens.

Creating **positive impact**

Project Images



Interior progression – Clarice Pears Level 5



Interior progression – Advanced Research Centre
– Level 3

Project Look Ahead

- 1st and 2nd fix activities and continued works to the façade of the Clarice Pears Building.
- Concrete frame works to Adam Smith Business School, including foundations, walls and cores.
- Pedestrian access through University Place East to University Avenue remains closed with a through diversion in operation.
- Landscaping works are ongoing to University Place including the new public realm situated outside the Clarice Pears Building.
- The upgrade works to University Avenue are being carried out opposite Wellington Church.
- Demolition works will continue at the Pontecorvo building at the corner of Church Street and Dumbarton Road and the non-listed part of the Outpatient building at Church Street.
- The team is aware of the upcoming COP26 event and the site remains agile with regards to dealing with potential congestion and any planned road closures.

Creating **positive impact**

Contacts

community@multiplex.global



Fergus Shaw
Construction Director
Fergus.Shaw@multiplex.global

Site Working Hours

Monday to Friday: 7:30am – 9pm

Saturday: 7:30am – 5pm



Registered site
www.ccscheme.org.uk