MULTIPLEX




Newsletter

January 2022

University of Glasgow | Issue No.42

Headlines in brief

- Welcome
- Site progress
- Working Hours
- Look ahead
- Who to contact



Welcome to our January update

Site Progress

- The Adam Smith Business School concrete frame works are progressing with the upper slabs beginning to be formed.
- The concrete cores are our priority, with Core 4 complete, Core 1 well progressed and Cores 2&3 under way.
- You will see the Tower Cranes working serving the concrete operations at both the upper and lower levels of the project.

Creating positive impact

- Envelope works are ongoing to the Clarice Pears Institute of Health and Wellbeing building, with the finishing elements being installed to the façade including caps and flashings.
- The internal fit out works are progressing, with the partitions, MEP services, taping and filling, wiring, ceilings and raised access floor.
- The works in-forming the complex atrium, installing bulkheads, steelwork and glazed partition screens are progressing well, and timber finishes have begun.

Project Images



Interior progression – Advanced Research Centre – Atrium

Project Look Ahead

- 2nd fix activities and continued works to the façade of the Clarice Pears Building.
- Concrete frame works to Adam Smith Business School, including walls, slabs and cores.
- Pedestrian access through University Place East to University Avenue remains closed with a through diversion in operation.
- Landscaping works are ongoing to University Place including the new public realm situated outside the Clarice Pears Building.
- Handover of Research Hub to the University
- Demolition works will continue at the Pontecorvo building at the corner of Church Street and Dumbarton Road and the commencement of the demolition of the Robertson building which has a scaffold erected to its perimeter.
- The team is stocking up on salt and snow shovels after the showers last Friday morning.



Creating positive impact